

Activity ID	Activity Name	OD	%	Start	Finish	Total	Gantt Chart (F, M, A, M, J, J, A, S, O, N, D, J, F, M, A, M)											
NCDPW WEST SHORE ROAD							06-Apr-18, N											
MILESTONES							06-Apr-18, M											
M0060	Stage C Work	175	0%	25-Apr-17	05-Jan-18	4	Stage C Work											
M0080	Stage D Work	150	0%	03-Aug-17	12-Mar-18	4	Stage D Work											
M0090	Stage C Complete	0	0%		05-Jan-18	4	◆ Stage C Complete											
M0100	Stage D Complete	0	0%		12-Mar-18	4	◆ Stage D Complete											
M0110	Stage E Complete	0	0%		06-Apr-18	4	◆ Stage E Complete											
M0120	PROJECT COMPLETE	0	0%		06-Apr-18*	4	◆ PROJECT COMPLETE											
SUBMITTALS / PROCUREMENT							23-Mar-17, SUBMITTALS / PROCUREMENT											
STEEL SHEETING							23-Mar-17, STEEL SHEETING											
P0040	Deliver Sheeting	2	50%	22-Feb-17 A	23-Mar-17	4	Deliver Sheeting											
CONSTRUCTION WORK							06-Apr-18, C											
STAGE A - OFF ROADWAY WORK							28-Mar-17, STAGE A - OFF ROADWAY WORK											
0040	Selective Clearing & Grubbing	5	20%	02-Jan-17 A	28-Mar-17	4	Selective Clearing & Grubbing											
STAGE B2 - FULL ROAD CLOSURE							25-Apr-17, STAGE B2 - FULL ROAD CLOSURE											
PSEG							28-Mar-17, PSEG											
0130	PSEG Conduit	15	90%	10-Jan-17 A	24-Mar-17	4	PSEG Conduit											
0140	PSEG Pull Wire & Energize	15	75%	23-Jan-17 A	28-Mar-17	4	PSEG Pull Wire & Energize											
CABLEVISION							28-Mar-17, CABLEVISION											
0150	Cablevision Work Complete	15	75%	10-Jan-17 A	28-Mar-17	4	Cablevision Work Complete											
NATIONAL GRID							29-Mar-17, NATIONAL GRID											
0160	Gas Main Installation	20	75%	11-Jan-17 A	29-Mar-17	4	Gas Main Installation											
SEAWALL WORK							25-Apr-17, SEAWALL WORK											
0170	Turbidity Curtain Along Shore Line	5	25%	07-Feb-17 A	28-Mar-17	4	Turbidity Curtain Along Shore Line											
0190	Removals & Install Sheeting STA 52+00 to 58+	15	10%	17-Mar-17 A	11-Apr-17	4	Removals & Install Sheeting STA 52+00 to 58+00											
0200	Removals & Install Sheeting STA 58+00 to 60+	5	0%	11-Apr-17	18-Apr-17	4	Removals & Install Sheeting STA 58+00 to 60+00											
0205	Removals & Install Sheeting STA 60+00 to ST.	5	0%	18-Apr-17	25-Apr-17	4	Removals & Install Sheeting STA 60+00 to STA 63+00											
STAGE C - Single Lane Closure 7am - 9am, ROAD CLOSURE 9am - 3pm							05-Jan-18, STAGE C - Single Lane Closure											
SEAWALL WORK SHEETING							03-Aug-17, SEAWALL WORK SHEETING											
0240	Removals & Install Sheeting STA 63+00 to 66+	10	0%	25-Apr-17	09-May-17	4	Removals & Install Sheeting STA 63+00 to 66+00											
0250	Removals & Install Sheeting STA 66+00 to 72+	15	0%	09-May-17	31-May-17	4	Removals & Install Sheeting STA 66+00 to 72+00											
0260	Removals & Install Sheeting STA 72+00 to 78+	15	0%	31-May-17	21-Jun-17	4	Removals & Install Sheeting STA 72+00 to 78+00											
0270	Removals & Install Sheeting STA 78+00 to 84+	15	0%	21-Jun-17	13-Jul-17	4	Removals & Install Sheeting STA 78+00 to 84+00											
0280	Removals & Install Sheeting STA 84+00 to 89+	15	0%	13-Jul-17	03-Aug-17	4	Removals & Install Sheeting STA 84+00 to 89+45											
SEAWALL WORK CAP							05-Jan-18, SEAWALL WORK CAP											
0290	Install Concrete CAP STA 46+60 to 52+60	15	0%	03-Aug-17	24-Aug-17	4	Install Concrete CAP STA 46+60 to 52+60											

Activity ID	Activity Name	QD	%	Start	Finish	Total	F	M	A	M	J	J	A	S	O	N	D	F	M	A	M
0300	Install Concrete CAP STA 52+60 to 58+60	15	0%	24-Aug-17	15-Sep-17	4															
0310	Install Concrete CAP STA 58+60 to 64+60	15	0%	15-Sep-17	06-Oct-17	4															
0320	Install Concrete CAP STA 64+60 to 70+60	15	0%	06-Oct-17	27-Oct-17	4															
0330	Install Concrete CAP STA 70+60 to 76+60	15	0%	27-Oct-17	20-Nov-17	4															
0340	Install Concrete CAP STA 76+60 to 82+60	15	0%	20-Nov-17	13-Dec-17	4															
0350	Install Concrete CAP STA 82+60 to 89+45	15	0%	13-Dec-17	05-Jan-18	4															
STAGE D																					
CONCRETE CURBS & WALKS																					
0360	Install Concrete Curbs & Walks STA 46+60 to	15	0%	03-Aug-17	24-Aug-17	4															
0370	Install Concrete Curbs & Walks STA 52+60 to	15	0%	24-Aug-17	15-Sep-17	4															
0380	Install Concrete Curbs & Walks STA 58+60 to	15	0%	15-Sep-17	06-Oct-17	4															
0390	Install Concrete Curbs & Walks STA 64+60 to	15	0%	06-Oct-17	27-Oct-17	4															
0400	Install Concrete Curbs & Walks STA 70+60 to	15	0%	27-Oct-17	20-Nov-17	4															
0410	Install Concrete Curbs & Walks STA 76+60 to	15	0%	20-Nov-17	13-Dec-17	4															
0420	Install Concrete Curbs & Walks STA 82+60 to	15	0%	13-Dec-17	05-Jan-18	4															
0430	Install Concrete Curbs & Walks STA 89+45 to	15	0%	05-Jan-18	26-Jan-18	4															
0440	Install Concrete Curbs & Walks STA 95+45 to	15	0%	26-Jan-18	16-Feb-18	4															
PAVING																					
0550	Asphalt Top	10	0%	16-Feb-18	05-Mar-18	4															
PAVEMENT MARKINGS & SIGNAGE																					
0560	Pavement Markings & Signage	5	0%	05-Mar-18	12-Mar-18	4															
STAGE E																					
0580	Final Survey & As-Built Drawings	5	0%	12-Mar-18	19-Mar-18	4															
0590	Punch List	5	0%	19-Mar-18	26-Mar-18	4															
0600	Demobilization	8	0%	26-Mar-18	05-Apr-18	4															
0610	Project Complete	1	0%	05-Apr-18	06-Apr-18	4															