

NCDPW WEST SHORE ROAD

Data Date 25-Aug-17

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	Activity % Complete	Calendar	2017					2018					
								Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr
<b>NCDPW WEST SHORE ROAD</b>																		
<b>MILESTONES</b>																		
M0020	Stage A Work	23d	19-Oct-16 A	14-Dec-16 A		100%	Standard 5 Day Workweek w/											
M0010	Notice to Proceed	0d	19-Oct-16 A			100%	7-Day, No Holidays											
M0030	Stage B1 Work	3d	15-Nov-16 A	30-Dec-16 A		100%	Standard 5 Day Workweek w/											
M0050	Stage B2 Work	99d	08-Dec-16 A	25-Aug-17	157d	100%	Standard 5 Day Workweek w/											
M0040	Stage A Complete	0d		14-Dec-16 A		100%	Standard 5 Day Workweek w/											
M0060	Stage C Work	175d	07-Apr-17 A	12-Jul-17 A		100%	Standard 5 Day Workweek w/											
M0080	Stage D Work	150d	24-Apr-17 A	21-Nov-17	77d	59.33%	Standard 5 Day Workweek w/											
M0070	Stage B Complete	0d		02-Jun-17 A		100%	Standard 5 Day Workweek w/											
M0090	Stage C Complete	0d		12-Jul-17 A		100%	Standard 5 Day Workweek w/											
M0100	Stage D Complete	0d		21-Nov-17	77d	0%	Standard 5 Day Workweek w/											
M0110	Stage E Complete	0d		06-Feb-18	45d	0%	Standard 5 Day Workweek w/											
M0120	PROJECT COMPLETE	0d		06-Feb-18*	45d	0%	Standard 5 Day Workweek w/											
<b>SUBMITTALS / PROCUREMENT</b>																		
<b>STEEL SHEETING</b>																		
P0010	Prepare & Submit Sheeting	5d	19-Oct-16 A	20-Oct-16 A		100%	Standard 5 Day Workweek w/											
P0020	Review & Approve Sheeting	10d	20-Oct-16 A	21-Oct-16 A		100%	Standard 5 Day Workweek w/											
P0030	Procure/Fabricate Sheeting	60d	21-Oct-16 A	22-Feb-17 A		100%	Standard 5 Day Workweek w/											
P0040	Deliver Sheeting	2d	22-Feb-17 A	19-Jun-17 A		100%	Standard 5 Day Workweek w/											
<b>EROSION CONTROL</b>																		
P0050	Prepare & Submit Erosion Control	2d	19-Oct-16 A	20-Oct-16 A		100%	Standard 5 Day Workweek w/											
P0060	Review & Approve Erosion Control	5d	20-Oct-16 A	21-Oct-16 A		100%	Standard 5 Day Workweek w/											
P0070	Procure/Fabricate Erosion Control	2d	24-Oct-16 A	31-Oct-16 A		100%	Standard 5 Day Workweek w/											
P0080	Deliver Erosion Control	2d	01-Nov-16 A	02-Nov-16 A		100%	Standard 5 Day Workweek w/											
<b>TURBIDITY CURTAIN</b>																		
P0090	Prepare & Submit Turbidity Curtain	5d	19-Oct-16 A	20-Oct-16 A		100%	Standard 5 Day Workweek w/											
P0100	Review & Approve Turbidity Curtain	10d	21-Oct-16 A	06-Jan-17 A		100%	Standard 5 Day Workweek w/											
P0110	Procure/Fabricate Turbidity Curtain	30d	06-Jan-17 A	09-Jan-17 A		100%	Standard 5 Day Workweek w/											
P0120	Deliver Turbidity Curtain	2d	09-Jan-17 A	16-Jan-17 A		100%	Standard 5 Day Workweek w/											
<b>DRAINAGE</b>																		
P0130	Prepare & Submit Drainage	3d	19-Oct-16 A	20-Oct-16 A		100%	Standard 5 Day Workweek w/											
P0140	Review & Approve Drainage	5d	21-Oct-16 A	24-Oct-16 A		100%	Standard 5 Day Workweek w/											
P0150	Procure/Fabricate Drainage	10d	25-Oct-16 A	26-Oct-16 A		100%	Standard 5 Day Workweek w/											
P0160	Deliver Drainage	2d	27-Oct-16 A	28-Oct-16 A		100%	Standard 5 Day Workweek w/											
<b>ELECTRICAL</b>																		
P0170	Prepare & Submit Electrical	5d	19-Oct-16 A	20-Oct-16 A		100%	Standard 5 Day Workweek w/											
P0180	Review & Approve Electrical	10d	21-Oct-16 A	26-Oct-16 A		100%	Standard 5 Day Workweek w/											
P0190	Procure/Fabricate Electrical	25d	27-Oct-16 A	27-Dec-16 A		100%	Standard 5 Day Workweek w/											
P0200	Deliver Electrical	2d	03-Jan-17 A	12-Jan-17 A		100%	Standard 5 Day Workweek w/											
<b>CONCRETE MIX DESIGN - CLASS A</b>																		
P0210	Prepare & Submit Concrete Design Mixes	40d	19-Oct-16 A	16-Dec-16 A		100%	Standard 5 Day Workweek w/											
P0220	Review & Approve Concrete Design Mixes	10d	19-Dec-16 A	23-Jan-17 A		100%	Standard 5 Day Workweek w/											
P0230	Procure/Fabricate Concrete Design Mixes	5d	23-Jan-17 A	08-Feb-17 A		100%	Standard 5 Day Workweek w/											
P0240	Deliver Concrete Design Mixes	2d	21-Feb-17 A	22-Feb-17 A		100%	Standard 5 Day Workweek w/											
<b>CONCRETE MIX DESIGN - SEAWALL CAP</b>																		
P0250	Prepare & Submit Concrete Design Mix - Cap	40d	19-Oct-16 A	16-Dec-16 A		100%	Standard 5 Day Workweek w/											
P0260	Review & Approve Concrete Design Mix - Cap	10d	19-Dec-16 A	23-Jan-17 A		100%	Standard 5 Day Workweek w/											
P0270	Procure/Fabricate Concrete Design Mix - Cap	5d	23-Jan-17 A	27-Jan-17 A		100%	Standard 5 Day Workweek w/											
P0280	Deliver Concrete Design Mix - Cap	2d	30-Jan-17 A	31-Jan-17 A		100%	Standard 5 Day Workweek w/											
<b>CONCRETE BRICK/BLOCK/MORTAR</b>																		
P0290	Prepare & Submit Concrete Brick/Block/Mortar	5d	19-Oct-16 A	02-Nov-16 A		100%	Standard 5 Day Workweek w/											
P0300	Review & Approve Concrete Brick/Block/Mortar	10d	03-Nov-16 A	15-Nov-16 A		100%	Standard 5 Day Workweek w/											
P0310	Procure/Fabricate Concrete Brick/Block/Mortar	2d	16-Nov-16 A	17-Nov-16 A		100%	Standard 5 Day Workweek w/											
P0320	Deliver Concrete Brick/Block/Mortar	2d	17-Nov-16 A	18-Nov-16 A		100%	Standard 5 Day Workweek w/											
<b>ITEM 5C SELECT FILL</b>																		
P0330	Prepare & Submit Select Fill	5d	19-Oct-16 A	16-Dec-16 A		100%	Standard 5 Day Workweek w/											
P0340	Review & Approve Select Fill	10d	16-Dec-16 A	19-Dec-16 A		100%	Standard 5 Day Workweek w/											
P0350	Procure/Fabricate Select Fill	2d	19-Dec-16 A	20-Dec-16 A		100%	Standard 5 Day Workweek w/											
P0360	Deliver Select Fill	2d	20-Dec-16 A	02-Jun-17 A		100%	Standard 5 Day Workweek w/											
<b>ITEM 12DIP - 12" &amp; 18" PIPE</b>																		
P0370	Prepare & Submit 12" & 18" DIP	5d	19-Oct-16 A	14-Dec-16 A		100%	Standard 5 Day Workweek w/											
P0380	Review & Approve 12" & 18" DIP	10d	14-Dec-16 A	19-Dec-16 A		100%	Standard 5 Day Workweek w/											
P0390	Procure/Fabricate 12" & 18" DIP	15d	20-Dec-16 A	30-Dec-16 A		100%	Standard 5 Day Workweek w/											
P0400	Deliver 12" & 18" DIP	2d	03-Jan-17 A	06-Jan-17 A		100%	Standard 5 Day Workweek w/											
<b>ITEM 17A-2 - EXPANSION JOINTS</b>																		

█ Remaining Level of Effort  
█ Actual Level of Effort  
█ Actual Work  
█ Remaining Work  
█ Critical Remaining Work  
◆ Milestone

NCDPW - UP-09 UPDATE #09  
**Improvements to Seawall Along West Shore Road**  
**North Phase**

**G&M Earth Moving, Inc.**  
 345 Ellsworth St.  
 Holbrook, NY 11741

**Nassau County**  
**Department of Public Works**  
 1194 Prospect Avenue  
 Westbury, NY 11590

### NCDPW WEST SHORE ROAD

Data Date 25-Aug-17

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	Activity % Complete	Calendar	2017												2018					
								Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul				
P0410	Prepare & Submit Expansion Joints	40d	21-Dec-16 A	23-Dec-16 A		100%	Standard 5 Day Workweek w/																		
P0420	Review & Approve Expansion Joints	10d	23-Dec-16 A	27-Dec-16 A		100%	Standard 5 Day Workweek w/																		
P0430	Procure/Fabricate Expansion Joints	15d	28-Dec-16 A	20-Feb-17 A		100%	Standard 5 Day Workweek w/																		
P0440	Deliver Expansion Joints	2d	20-Mar-17 A	21-Mar-17 A		100%	Standard 5 Day Workweek w/																		
<b>ITEM 17A-2 - FORM LINER</b>																									
P0450	Prepare & Submit Form Liner	40d	13-Dec-16 A	16-Dec-16 A		100%	Standard 5 Day Workweek w/																		
P0460	Review & Approve Form Liner	10d	16-Dec-16 A	30-Jan-17 A		100%	Standard 5 Day Workweek w/																		
P0470	Procure/Fabricate Form Liner	15d	31-Jan-17 A	03-Apr-17 A		100%	Standard 5 Day Workweek w/																		
P0480	Deliver Form Liner	2d	12-Apr-17 A	13-Apr-17 A		100%	Standard 5 Day Workweek w/																		
<b>ITEM 20 - BROKEN STONE</b>																									
P0490	Prepare & Submit Broken Stone	20d	03-Jan-17 A	05-Jan-17 A		100%	Standard 5 Day Workweek w/																		
P0500	Review & Approve Broken Stone	10d	06-Jan-17 A	06-Apr-17 A		100%	Standard 5 Day Workweek w/																		
P0510	Procure/Fabricate Broken Stone	15d	06-Apr-17 A	10-Apr-17 A		100%	Standard 5 Day Workweek w/																		
P0520	Deliver Broken Stone	2d	10-Apr-17 A	11-Apr-17 A		100%	Standard 5 Day Workweek w/																		
<b>ITEM 22C-2 - BASE COURSE ASPHALT</b>																									
P0530	Prepare & Submit Base Course Asphalt	40d	19-Oct-16 A	23-Nov-16 A		100%	Standard 5 Day Workweek w/																		
P0540	Review & Approve Base Course Asphalt	10d	23-Nov-16 A	29-Nov-16 A		100%	Standard 5 Day Workweek w/																		
P0550	Procure/Fabricate Base Course Asphalt	15d	29-Nov-16 A	17-Apr-17 A		100%	Standard 5 Day Workweek w/																		
P0560	Deliver Base Course Asphalt	2d	17-Apr-17 A	20-Apr-17 A		100%	Standard 5 Day Workweek w/																		
<b>ITEM 29 - ASPHALT FOR DRIVEWAY REST</b>																									
P0570	Prepare & Submit Asphalt for Driveways	40d	19-Oct-16 A	23-Nov-16 A		100%	Standard 5 Day Workweek w/																		
P0580	Review & Approve Asphalt for Driveways	10d	23-Nov-16 A	29-Nov-16 A		100%	Standard 5 Day Workweek w/																		
P0590	Procure/Fabricate Asphalt for Driveways	15d	29-Nov-16 A	24-Apr-17 A		100%	Standard 5 Day Workweek w/																		
P0600	Deliver Asphalt for Driveways	2d	25-Apr-17 A	28-Apr-17 A		100%	Standard 5 Day Workweek w/																		
<b>ITEM 33 - STEEL FOR STRUCTURES</b>																									
P0610	Prepare & Submit Steel for Structures	40d	21-Dec-16 A	23-Dec-16 A		100%	Standard 5 Day Workweek w/																		
P0620	Review & Approve Steel for Structures	10d	23-Dec-16 A	24-Jan-17 A		100%	Standard 5 Day Workweek w/																		
P0630	Procure/Fabricate Steel for Structures	15d	24-Jan-17 A	10-May-17 A		100%	Standard 5 Day Workweek w/																		
P0640	Deliver Steel for Structures	2d	11-May-17 A	24-May-17 A		100%	Standard 5 Day Workweek w/																		
<b>ITEM 36DRAN - ASPHALT BINDER / TOP</b>																									
P0650	Prepare & Submit Asphalt Binder/Top	40d	19-Oct-16 A	23-Nov-16 A		100%	Standard 5 Day Workweek w/																		
P0660	Review & Approve Asphalt Binder/Top	10d	23-Nov-16 A	29-Nov-16 A		100%	Standard 5 Day Workweek w/																		
P0670	Procure/Fabricate Asphalt Binder/Top	15d	29-Nov-16 A	17-Apr-17 A		100%	Standard 5 Day Workweek w/																		
P0680	Deliver Asphalt Binder/Top	2d	17-Apr-17 A	18-Apr-17 A		100%	Standard 5 Day Workweek w/																		
<b>ITEM 96X-2 - DRY SPLASH PAD STONE</b>																									
P0690	Prepare & Submit Dry Splash Stone	20d	22-May-17 A	24-May-17 A		100%	Standard 5 Day Workweek w/																		
P0700	Review & Approve Dry Splash Stone	10d	24-May-17 A	30-May-17 A		100%	Standard 5 Day Workweek w/																		
P0710	Procure/Fabricate Dry Splash Stone	15d	30-May-17 A	01-Jun-17 A		100%	Standard 5 Day Workweek w/																		
P0720	Deliver Dry Splash Stone	2d	01-Jun-17 A	07-Jul-17 A		100%	Standard 5 Day Workweek w/																		
<b>ITEM 85SP-3S - SEAWALL RAILING</b>																									
P0730	Prepare & Submit Seawall Railing	40d	23-Mar-17 A	11-Apr-17 A		100%	Standard 5 Day Workweek w/																		
P0740	Review & Approve Seawall Railing	30d	11-Apr-17 A	17-May-17 A		100%	Standard 5 Day Workweek w/																		
P0750	Procure/Fabricate Seawall Railing	15d	18-May-17 A	22-Aug-17 A		100%	Standard 5 Day Workweek w/																		
P0760	Deliver Seawall Railing	2d	22-Aug-17 A	25-Aug-17 A	77d	50%	Standard 5 Day Workweek w/																		
<b>ITEM 502.01 PERVIOUS CONCRETE</b>																									
P0770	Prepare & Submit Pervious Concrete	40d	22-May-17 A	24-May-17 A		100%	Standard 5 Day Workweek w/																		
P0780	Review & Approve Pervious Concrete	10d	24-May-17 A	27-Jun-17 A		100%	Standard 5 Day Workweek w/																		
P0790	Procure/Fabricate Pervious Concrete	15d	27-Jun-17 A	07-Jul-17 A		100%	Standard 5 Day Workweek w/																		
P0800	Deliver Pervious Concrete	2d	10-Jul-17 A	11-Jul-17 A		100%	Standard 5 Day Workweek w/																		
<b>ITEM 604.51 FLEX CHECK VALVE</b>																									
P0810	Prepare & Submit Flex Check Valve	40d	19-Oct-16 A	10-Nov-16 A		100%	Standard 5 Day Workweek w/																		
P0820	Review & Approve Flex Check Valve	10d	10-Nov-16 A	13-Jan-17 A		100%	Standard 5 Day Workweek w/																		
P0830	Procure/Fabricate Flex Check Valve	15d	16-Jan-17 A	20-Jan-17 A		100%	Standard 5 Day Workweek w/																		
P0840	Deliver Flex Check Valve	2d	20-Jan-17 A	16-Feb-17 A		100%	Standard 5 Day Workweek w/																		
<b>ITEM 606.32 GUIDE RAIL</b>																									
P0850	Prepare & Submit Guide Rail	40d	27-Feb-17 A	01-Mar-17 A		100%	Standard 5 Day Workweek w/																		
P0860	Review & Approve Guide Rail	10d	01-Mar-17 A	06-Mar-17 A		100%	Standard 5 Day Workweek w/																		
P0870	Procure/Fabricate Guide Rail	15d	06-Mar-17 A	08-Sep-17	45d	33.33%	Standard 5 Day Workweek w/																		
P0880	Deliver Guide Rail	2d	11-Sep-17	12-Sep-17	45d	0%	Standard 5 Day Workweek w/																		
<b>LANDSCAPING</b>																									
P0890	Prepare & Submit Landscaping	80d	30-Mar-17 A	16-Aug-17 A		100%	Standard 5 Day Workweek w/																		
P0900	Review & Approve Landscaping	10d	16-Aug-17 A	18-Aug-17 A		100%	Standard 5 Day Workweek w/																		
P0910	Procure/Fabricate Landscaping	20d	18-Aug-17 A	15-Sep-17	96d	25%	Standard 5 Day Workweek w/																		
P0920	Deliver Landscaping	2d	18-Sep-17	19-Sep-17	96d	0%	Standard 5 Day Workweek w/																		
<b>STRIPING</b>																									
P0930	Prepare & Submit Striping	40d	27-Mar-17 A	29-Mar-17 A		100%	Standard 5 Day Workweek w/																		
P0940	Review & Approve Striping	10d	29-Mar-17 A	31-Mar-17 A		100%	Standard 5 Day Workweek w/																		

■ Remaining Level of Effort  
■ Actual Level of Effort  
■ Actual Work  
■ Remaining Work  
■ Critical Remaining Work  
◆ Milestone

**NCDPW - UP-09 UPDATE #09**  
**Improvements to Seawall Along West Shore Road**  
**North Phase**

**G&M Earth Moving, Inc.**  
**345 Ellsworth St.**  
**Holbrook, NY 11741**

**Nassau County**  
**Department of Public Works**  
 1194 Prospect Avenue  
 Westbury, NY 11590

NCDPW WEST SHORE ROAD

Data Date 25-Aug-17

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	Activity % Complete	Calendar	2017					2018										
								Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun			
P0950	Procure/Fabricate Striping	5d	03-Apr-17 A	30-Aug-17	127d	20%	Standard 5 Day Workweek w/																
P0960	Deliver Striping	2d	31-Aug-17	01-Sep-17	127d	0%	Standard 5 Day Workweek w/																
<b>CONSTRUCTION WORK</b>																							
<b>STAGE A - OFF ROADWAY WORK</b>																							
0010	Mobilization	10d	19-Oct-16 A	01-Nov-16 A		100%	Standard 5 Day Workweek w/																
0020	Construction Signage	5d	02-Nov-16 A	08-Nov-16 A		100%	Standard 5 Day Workweek w/																
0030	Erosion and Sediment Control Devices	3d	09-Nov-16 A	14-Nov-16 A		100%	Standard 5 Day Workweek w/																
0040	Selective Clearing & Grubbing	5d	02-Jan-17 A	02-Jun-17 A		100%	Standard 5 Day Workweek w/																
<b>STAGE B1 - Single Lane Closure 7am - 9am, ROAD CLOSURE 9am - 3pm</b>																							
<b>PREP WORK &amp; REMOVALS</b>																							
0060	Mill Asphalt	2d	15-Nov-16 A	16-Nov-16 A		100%	Standard 5 Day Workweek w/																
0070	Sawcut	2d	17-Nov-16 A	18-Nov-16 A		100%	Standard 5 Day Workweek w/																
0050	Construction Privacy Fencing	2d	18-Jul-17 A	18-Aug-17 A		100%	Standard 5 Day Workweek w/																
<b>DRAINAGE STRUCTURES</b>																							
0080	Install Drainage Structures STA 52+50 to STA 97+50	13d	17-Nov-16 A	30-Dec-16 A		100%	Standard 5 Day Workweek w/																
<b>STAGE B2 - FULL ROAD CLOSURE</b>																							
<b>DRAINAGE PIPE INSTALLATION</b>																							
0090	Remove Concrete Roadway	15d	08-Dec-16 A	11-Jan-17 A		100%	Standard 5 Day Workweek w/																
0100	Install Drainage Pipe	15d	08-Dec-16 A	07-Jun-17 A		100%	Standard 5 Day Workweek w/																
0110	Install Storm Water Treatment Units	15d	02-Jan-17 A	12-May-17 A		100%	Standard 5 Day Workweek w/																
<b>PSEG</b>																							
0120	PSEG MH Installation	15d	03-Jan-17 A	12-Jan-17 A		100%	Standard 5 Day Workweek w/																
0130	PSEG Conduit	15d	10-Jan-17 A	14-Apr-17 A		100%	Standard 5 Day Workweek w/																
0140	PSEG Pull Wire & Energize	15d	23-Jan-17 A	14-Apr-17 A		100%	Standard 5 Day Workweek w/																
<b>CABLEVISION</b>																							
0150	Cablevision Work Complete	15d	10-Jan-17 A	07-Apr-17 A		100%	Standard 5 Day Workweek w/																
<b>NATIONAL GRID</b>																							
0160	Gas Main Installation	20d	11-Jan-17 A	07-Apr-17 A		100%	Standard 5 Day Workweek w/																
<b>SEAWALL WORK</b>																							
0180	Removals & Install Sheeting STA 46+60 to 52+00	15d	07-Feb-17 A	17-Mar-17 A		100%	Standard 5 Day Workweek w/																
0170	Turbidity Curtain Along Shore Line	5d	07-Feb-17 A	12-Jul-17 A		100%	Standard 5 Day Workweek w/																
0190	Removals & Install Sheeting STA 52+00 to 58+00	15d	17-Mar-17 A	27-Mar-17 A		100%	Standard 5 Day Workweek w/																
0200	Removals & Install Sheeting STA 58+00 to 60+00	5d	27-Mar-17 A	30-Mar-17 A		100%	Standard 5 Day Workweek w/																
0205	Removals & Install Sheeting STA 60+00 to STA 63+00	5d	30-Mar-17 A	07-Apr-17 A		100%	Standard 5 Day Workweek w/																
<b>CONCRETE CURB WEST SIDE</b>																							
0210	Install Concrete Curb West Side	12d	20-Feb-17 A	07-Apr-17 A		100%	Standard 5 Day Workweek w/																
<b>PAVING</b>																							
0220	Install Asphalt Base	5d	17-Apr-17 A	20-Apr-17 A		100%	Standard 5 Day Workweek w/																
<b>PRIVACY FENCING</b>																							
0230	Install Privacy Fencing	5d	17-Jul-17 A	21-Jul-17 A		100%	Standard 5 Day Workweek w/																
<b>STAGE C - Single Lane Closure 7am - 9am, ROAD CLOSURE 9am - 3pm</b>																							
<b>SEAWALL WORK SHEETING</b>																							
0240	Removals & Install Sheeting STA 63+00 to 66+00	10d	07-Apr-17 A	20-Apr-17 A		100%	Standard 5 Day Workweek w/																
0250	Removals & Install Sheeting STA 66+00 to 72+00	15d	20-Apr-17 A	28-Apr-17 A		100%	Standard 5 Day Workweek w/																
0260	Removals & Install Sheeting STA 72+00 to 78+00	15d	28-Apr-17 A	05-May-17 A		100%	Standard 5 Day Workweek w/																
0270	Removals & Install Sheeting STA 78+00 to 84+00	15d	05-May-17 A	02-Jun-17 A		100%	Standard 5 Day Workweek w/																
0280	Removals & Install Sheeting STA 84+00 to 89+45	15d	02-Jun-17 A	21-Jun-17 A		100%	Standard 5 Day Workweek w/																
<b>SEAWALL WORK CAP</b>																							
0290	Install Concrete CAP STA 46+60 to 52+60	15d	10-May-17 A	25-May-17 A		100%	Standard 5 Day Workweek w/																
0300	Install Concrete CAP STA 52+60 to 58+60	15d	25-May-17 A	02-Jun-17 A		100%	Standard 5 Day Workweek w/																
0310	Install Concrete CAP STA 58+60 to 64+60	15d	02-Jun-17 A	09-Jun-17 A		100%	Standard 5 Day Workweek w/																
0320	Install Concrete CAP STA 64+60 to 70+60	15d	09-Jun-17 A	16-Jun-17 A		100%	Standard 5 Day Workweek w/																
0330	Install Concrete CAP STA 70+60 to 76+60	15d	16-Jun-17 A	22-Jun-17 A		100%	Standard 5 Day Workweek w/																
0340	Install Concrete CAP STA 76+60 to 82+60	15d	22-Jun-17 A	05-Jul-17 A		100%	Standard 5 Day Workweek w/																
0350	Install Concrete CAP STA 82+60 to 89+45	15d	05-Jul-17 A	12-Jul-17 A		100%	Standard 5 Day Workweek w/																
<b>STAGE D</b>																							
<b>CONCRETE CURBS &amp; WALKS</b>																							
0360	Install Concrete Curbs & Walks STA 46+60 to 52+60	15d	24-Apr-17 A	26-Apr-17 A		100%	Standard 5 Day Workweek w/																
0370	Install Concrete Curbs & Walks STA 52+60 to 58+60	15d	26-Apr-17 A	28-Apr-17 A		100%	Standard 5 Day Workweek w/																
0380	Install Concrete Curbs & Walks STA 58+60 to 64+60	15d	28-Apr-17 A	05-May-17 A		100%	Standard 5 Day Workweek w/																
0390	Install Concrete Curbs & Walks STA 64+60 to 70+60	15d	12-Jul-17 A	26-Jul-17 A		100%	Standard 5 Day Workweek w/																
0400	Install Concrete Curbs & Walks STA 70+60 to 76+60	15d	26-Jul-17 A	31-Aug-17	73d	66.67%	Standard 5 Day Workweek w/																
0410	Install Concrete Curbs & Walks STA 76+60 to 82+60	15d	01-Sep-17	22-Sep-17	73d	0%	Standard 5 Day Workweek w/																
0420	Install Concrete Curbs & Walks STA 82+60 to 89+45	15d	25-Sep-17	13-Oct-17	73d	0%	Standard 5 Day Workweek w/																
0430	Install Concrete Curbs & Walks STA 89+45 to 95+45	15d	16-Oct-17	03-Nov-17	73d	0%	Standard 5 Day Workweek w/																
0440	Install Concrete Curbs & Walks STA 95+45 to 100+78	15d	06-Nov-17	29-Nov-17	73d	0%	Standard 5 Day Workweek w/																
<b>GUIDE RAIL</b>																							
0450	Install Guide Rail STA 46+60 to 52+60	12d	13-Sep-17	28-Sep-17	45d	0%	Standard 5 Day Workweek w/																

■ Remaining Level of Effort  
■ Actual Level of Effort  
■ Actual Work  
■ Remaining Work  
■ Critical Remaining Work  
◆ Milestone

**NCDPW - UP-09 UPDATE #09**  
**Improvements to Seawall Along West Shore Road**  
**North Phase**

**G&M Earth Moving, Inc.**  
**345 Ellsworth St.**  
**Holbrook, NY 11741**

**Nassau County**  
**Department of Public Works**  
 1194 Prospect Avenue  
 Westbury, NY 11590

