

Activity ID	Activity Name	OD	%	Start	Finish	Total Floor	Gantt Chart											
							May 2017	J	July 2017	A	S	O	N	D	J	F	M	A
NCDPW WEST SHORE ROAD							▼ 12-Feb-18, NCDPW WEST SHORE ROAD											
MILESTONES							▼ 12-Feb-18, MILESTONES											
M0050	Stage B2 Work	99	100%	08-Dec-16 A	22-Jun-17	202	Stage B2 Work											
M0080	Stage D Work	150	5.33%	24-Apr-17 A	16-Jan-18	41	Stage D Work											
M0100	Stage D Complete	0	0%		16-Jan-18	41	◆ Stage D Complete											
M0110	Stage E Complete	0	0%		12-Feb-18	41	◆ Stage E Complete											
M0120	PROJECT COMPLETE	0	0%		12-Feb-18*	41	◆ PROJECT COMPLETE											
SUBMITTALS / PROCUREMENT							▼ 24-Jul-17, SUBMITTALS / PROCUREMENT											
ITEM 606.32 GUIDE RAIL							▼ 24-Jul-17, ITEM 606.32 GUIDE RAIL											
P0870	Procure/Fabricate Guide Rail	15	0%	06-Mar-17 A	20-Jul-17	41	Procure/Fabricate Guide Rail											
P0880	Deliver Guide Rail	2	0%	21-Jul-17	24-Jul-17	41	□ Deliver Guide Rail											
CONSTRUCTION WORK							▼ 12-Feb-18, CONSTRUCTION WORK											
STAGE D							▼ 16-Jan-18, STAGE D											
GUIDE RAIL							▼ 22-Dec-17, GUIDE RAIL											
0450	Install Guide Rail STA 46+60 to 52+60	15	0%	25-Jul-17	14-Aug-17	41	Install Guide Rail STA 46+60 to 52+60											
0460	Install Guide Rail STA 52+60 to 58+60	15	0%	15-Aug-17	05-Sep-17	41	Install Guide Rail STA 52+60 to 58+60											
0470	Install Guide Rail STA 58+60 to 64+60	15	0%	06-Sep-17	26-Sep-17	41	Install Guide Rail STA 58+60 to 64+60											
0480	Install Guide Rail STA 64+60 to 70+60	15	0%	27-Sep-17	17-Oct-17	41	Install Guide Rail STA 64+60 to 70+60											
0490	Install Guide Rail STA 70+60 to 76+60	15	0%	18-Oct-17	07-Nov-17	41	Install Guide Rail STA 70+60 to 76+60											
0500	Install Guide Rail STA 76+60 to 82+60	15	0%	08-Nov-17	01-Dec-17	41	Install Guide Rail STA 76+60 to 82+60											
0510	Install Guide Rail STA 82+60 to 89+45	15	0%	04-Dec-17	22-Dec-17	41	Install Guide Rail STA 82+60 to 89+45											
PAVING							▼ 09-Jan-18, PAVING											
0550	Asphalt Top	10	0%	26-Dec-17	09-Jan-18	41	Asphalt Top											
PAVEMENT MARKINGS & SIGNAGE							▼ 16-Jan-18, PAVEMENT MARKINGS & SIGNAGE											
0560	Pavement Markings & Signage	5	0%	10-Jan-18	16-Jan-18	41	Pavement Markings & Signage											
STAGE E							▼ 12-Feb-18, STAGE E											
0580	Final Survey & As-Built Drawings	5	0%	17-Jan-18	23-Jan-18	41	Final Survey & As-Built Drawings											
0590	Punch List	5	0%	24-Jan-18	30-Jan-18	41	Punch List											
0600	Demobilization	8	0%	31-Jan-18	09-Feb-18	41	Demobilization											
0610	Project Complete	1	0%	12-Feb-18	12-Feb-18	41	Project Complete											